<b>REPORT TO:</b>	Durham District School Board	DATE:	April 20, 2020
SUBJECT:	Quarterly Construction and Major Projects Progress Report	PAGE NO.	Page 1 of 7

ORIGIN: Norah Marsh, Acting Director of Education Carla Kisko, Interim Associate Director of Corporate Services Christine Nancekivell, Chief Facilities Officer Lisa Bianca, Senior Manager of Facilities Services Brenda Coward, Manager of Facilities Design/Construction

#### 1. Purpose

To provide the Board of Trustees with a quarterly report of the current construction and major projects progress, as information.

## 2. Ignite Learning Strategic Priority/Operational Goals

- 2.1 Increase Student Achievement and Well-Being
  - Align resources to where they are most needed to support equitable outcomes for all students.
  - Use data and research to develop programs to support learning.
  - Provide safe, inclusive, and respectful learning environments which support positive academic, mental, and physical growth.
  - Provide a range of rich programming options which allow students to pursue multiple pathways.

#### 3. Background

- 3.1 The Board has been in a fortunate capital position to have approved several capital oriented projects, as follows:
  - In February 2018, the Durham District School Board received Ministry of Education approval to build Beaverton/Thorah Central P.S. replacement school to consolidate Beaverton P.S. and Thorah Central P.S. on the Beaverton P.S. site, in Beaverton and to build two new elementary schools, Unnamed North Ajax P.S. (Williamson Drive West/Bellinger Drive) in Ajax, and Unnamed North Whitby P.S. (Samandria Avenue/Lazio Street) in Whitby.

Quarterly Construction and Major Projects Progress Report

Page **2** of **7** 

- 3.2 The Ministry approval process must be carefully considered when undertaking any major capital projects. The stages of Ministry approval include; announcement of funding, approval of facility space template and appointing an architect, approval to proceed to tender based on cost consultant report and post tender approval if the tender exceeds the approved funding amount. Each stage requires Ministry approval prior to proceeding to the next step.
- 3.3 The intention of this report is to provide a quarterly update in the months of September, January, March, and June. This report would be posted on the Board's website and would allow the greater community a "snap shot" of the activities. These reports will serve as an update in a non-technical manner.

## 4. Analysis

\*\* On April 3<sup>rd</sup>, the list of Essential Workplaces was revised by the province. As a result, all DDSB construction projects were reclassified as non-essential and were required to cease construction as of midnight April 4<sup>th</sup>, 2020.

At this point in time, targeted completion dates remain unchanged, however, pending the length of time current restrictions remain in place and/or changes to the restrictions on both workers and manufacturing, extension to project completions may be required. Any changes to schedules affecting school operations, accommodation of students and child care operations will be brought to the attention of the Board as soon as they are known.

#### 4.1 New Elementary School Construction Projects

### A. Beaverton P.S./Thorah Central P.S. Rebuild

beaver ton F.S./ morall central F.S. Rebuild				
Tupo of Project:	Rebuild Elementary School including child care			
Type of Project:	centre and Early ON hub			
Project Occupancy Date:	September 2021			
Project Occupancy Date.	(Rescheduled from September 2020)			
Architect:	Moffet & Duncan Architects Inc.			
Contractor:	To be determined			

Tender documents are complete. Authority approvals are nearing completion.

Project is awaiting Ministry of Education's final approval to proceed to tender. Project completion date has been rescheduled from September 2020 to September 2021 due to time frame of final approvals.

Quarterly Construction and Major Projects Progress Report

Page **3** of **7** 

B. Unnamed North Ajax P.S. (Williamson Drive West/Bellinger Drive)

Type of Project:	New French Immersion Elementary School, including Early ON hub
Project Occupancy Date:	September 2021 (Rescheduled from September 2020)
Architect:	Cellucci + Pace
Contractor:	Deciantis Construction Ltd.

Contractor mobilized on site as of beginning of February. Soils work and underground plumbing work has commenced.

All DDSB construction projects were reclassified as non-essential and were required to cease construction as of midnight April 4<sup>th</sup>, 2020. Work will resume when permitted, with September 2021 target occupancy unchanged at this time.

C. Unnamed North Whitby P.S. (Samandria Avenue/Lazio Street)

Tupo of Drojact:	New Elementary School, including child care centre	
Type of Project:	and Early ON hub	
Project Occupancy Date:	September 2021	
	(Rescheduled from September 2020)	
Architect:	MC Architects Inc.	
Contractor:	Percon Construction Inc.	

Contractor mobilized on site as of beginning of February. Soils work has commenced.

All DDSB construction projects were reclassified as non-essential and were required to cease construction as of midnight April 4<sup>th</sup>, 2020. Work will resume when permitted, with September 2021 target occupancy unchanged at this time.

#### 4.2 Major Projects

\*\* On April 3<sup>rd</sup>, the list of Essential Workplaces was revised by the province. As a result, all DDSB construction projects were reclassified as non-essential and were required to cease construction as of midnight April 4<sup>th</sup>, 2020.

Quarterly Construction and Major Projects Progress Report

Page 4 of 7

PROJECT – SCHOOL/SITE	PROGRESS DETAILS
G. L. Roberts CVI – Window and Door Replacement	Window replacement project tendered and successfully awarded. Shop drawing approvals underway; on site construction to begin when provincial restrictions lifted.
Scott Central P.S. – Child care renovation, Septic Field Replacement/Upgrade	Child care on hold, pending Ministry approval to proceed. Septic replacement approval received from the Ministry of Environment. Preparations for tender underway for summer construction. On site construction to begin June 30 <sup>th</sup> assuming provincial restrictions lifted.
Village Union P.S. – Elevator Replacement	Replacement elevator tender successfully completed and awarded. Shop drawing approvals underway; on site construction to begin when provincial restrictions lifted.
<ul> <li>Roofing Projects – Multiple Sites</li> <li>Alexander Graham Bell P.S.</li> <li>Dr. C.F. Cannon P.S.</li> <li>Dr. Roberta Bondar P.S.</li> <li>Goodwood P.S.</li> <li>Highbush P.S.</li> <li>R.S. McLaughlin C.V.I.</li> <li>Quaker Village P.S.</li> <li>Valley Farm P.S.</li> </ul>	2019/20 roofing projects tenders completed ready for summer construction. Shop drawing approvals underway; on site construction to begin June 30 <sup>th</sup> assuming provincial restrictions lifted.
Masonry/Wall Cladding Restoration – Multiple Sites • Dr. S. J. Phillips P.S., Anderson CVI. Masonry/Wall Cladding Restoration – Multiple Sites	2019/2020 projects were reclassified as non- essential and were required to cease construction as of midnight April 4 <sup>th</sup> , 2020. Work sites have been secured and will reopen when permitted by the province.
<ul> <li>(cont'd)</li> <li>Vincent Massey P.S., Westcreek P.S., E.A. Fairman P.S., DASS Simcoe, Eastdale CVI, Lincoln Alexander P.S. R.H. Cornish P.S.</li> </ul>	New cladding projects tendered and ready for summer construction. On site construction to begin June 30 <sup>th</sup> assuming provincial restrictions lifted.

uarterly Construction and Major Projects Progress Report	Page <b>5</b> of <b>7</b>	
<ul> <li>Library/Learning Commons Upgrades – Multiple Sites</li> <li>Lincoln Alexander P.S., Lakeside P.S., Glen Dhu P.S.</li> </ul>	Projects were reclassified as non-essential and were required to cease construction as of midnight April 4 <sup>th</sup> , 2020. Work sites have been secured and will reopen when permitted by the province.	
• Harmony Heights P.S.	Preparations for tender underway.	
<ul> <li>Child Care Projects – Multiple Sites</li> <li>McCaskills Mills P.S., Roland Michener P.S.</li> </ul>	Projects were reclassified as non-essential and were required to cease construction as of midnight April 4 <sup>th</sup> , 2020. Work sites have been secured and will reopen when permitted by the province. At this time, date of turnover to partners remains unchanged.	
• Winchester P.S	Winchester received Ministry approval to proceed in March, being prepared for tender in April, summer construction start.	
<ul> <li>Bobby Orr P.S., Seneca Trail P.S., Roberta Bondar P.S.</li> </ul>	Project on hold pending Ministry Approval to Proceed to Tender.	
<ul> <li>Bayview Heights P.S., Glengrove P.S., Lakeside P.S., Vaughan Willard P.S.</li> </ul>	Project design completed. Submissions for Ministry approvals in process.	
<ul> <li>Boiler Replacement Projects – Multiple Sites</li> <li>Roland Michener P.S., Highbush P.S., John Dryden P.S., Lincoln Alexander P.S., Jack Miner P.S.</li> </ul>	Projects have been successfully tendered. Shop drawing approvals underway; on site construction to begin June 30 <sup>th</sup> assuming provincial restrictions lifted.	

# 4.3 Air Conditioning Projects

The following is a status report updating the progress of the Board approved initiative to provide airconditioned cooling centres at each school site and a minimum of one fully air-conditioned building in each geographic area. This project has been ongoing since November 2017.

Quarterly Construction and Major Projects Progress Report

Page 6 of 7

PROJECT - SCHOOL/SITE	PROGRESS DETAILS
<ul> <li>Fully Air-Conditioned Schools – ongoing</li> <li>S.A. Cawker P.S.</li> </ul>	Project tendered and successfully awarded. Shop drawing approvals underway; on site construction to begin June 30 <sup>th</sup> assuming provincial restrictions lifted.
<ul> <li>Partial Air-Conditioning/Cooling Centres – ongoing</li> <li>Valley Farm P.S.</li> <li>Cadarackque P.S.</li> <li>Rosebank Road P.S.</li> </ul>	Projects tendered and successfully awarded. Shop drawing approvals underway; on site construction to begin June 30 <sup>th</sup> assuming provincial restrictions lifted.
<ul> <li>Bellwood P.S.</li> <li>Lincoln Avenue P.S.</li> <li>Prince Albert P.S.</li> <li>Harmony Heights P.S.</li> <li>Glen Dhu P.S.</li> </ul>	Projects under design and preparation for tender spring 2020, pending confirmation of funding availability.
<ul> <li>Partial Air-Conditioning/Cooling Centres – pending</li> <li>Valley View P.S.</li> <li>Greenbank P.S.</li> </ul>	Project design work to begin fall 2020.

This initiative will continue into the 2020/2021 fiscal year with additional sites being added.

# 5. Financial Implications

Use of a total of \$35,573,664 Ministry of Education current approved Capital Priority Funds and \$69,355,754 for Major Projects.

### 6. Evidence of Impact

Creation of a total of 1,893 new pupil places and a total of 170 new child care places, resulting in the removal of a total of 40 portables.

Quarterly Construction and Major Projects Progress Report

Page 7 of 7

### 7. <u>Communication Plan</u>

Quarterly Construction and Major Projects Progress Report to Board in the months of September, January, March and June.

• Report is posted on the D.D.S.B.'s website under <u>About DDSB, School Properties</u>, <u>Construction and Property Updates</u>.

## 8. Conclusion

That the Board of Trustees receive this report as information.

Report reviewed and submitted by:

Norah Marsh, Acting Director of Education

Carla Kisko, Interim Associate Director of Education

V:\FacilitiesServices\Admin\Reports\\_2020\Construction\BDPUB-Quarterly Construction Reports\April 2020\BDPUBLICQuarterlyConstructionProgressReport April 20 2020.doc