

SCHOOL RENEWAL INVESTMENT REPORT: 2025-2026 (Current Year)

To provide a broader understanding of the planned, ongoing, and completed work that is taking place to renew and improve school facilities during the current 2025/26 school year.

Start	End	School Year
2024-09-01	2025-08-31	2024-2025
2025-09-01	2026-08-31	2025-2026

FACILITY NAME	PROJECT DESCRIPTION	CONSTRUCTION START DATE	COMPLETION DATE or ANTICIPATED COMPLETION DATE	PERCENT COMPLETE %
Adelaide McLaughlin P.S.	2025 - Elevators & Chair Lifts - Various Schools	2025-02-04	2026-08-31	50%
Adelaide McLaughlin P.S.	2026 - Main Office Reprogramming - Adelaide McLaughlin PS	2026-01-01	2026-08-31	25%
Ajax H.S.	2023 - PA's and Clocks - Ajax HS	2025-03-01	2026-08-31	50%
Ajax H.S.	2025 - Interior Renovations - Classrooms - Ajax HS	2025-07-01	2025-12-31	100%
Ajax H.S.	2024 - Washroom Refresh - Ajax HS	2025-07-01	2026-01-30	95%
Ajax H.S.	2025 - Window Replacement - Ajax HS	2025-07-01	2026-08-31	50%
Ajax H.S.	2026 - Dust Collector Replacement - Ajax HS	2026-06-29	2026-09-30	25%
Ajax H.S.	2026 - Window Replacement - North Elevation - Ajax HS	2026-07-01	2026-08-14	25%
Ajax H.S.	2026 - Washroom Renovations Ph 2 - Ajax HS	2026-07-01	2026-08-25	25%
Alexander Graham Bell P.S.	2025 - Boiler Replacement - Alexander Graham Bell PS	2024-12-09	2026-01-30	95%
Alexander Graham Bell P.S.	2025 - Exterior Siteworks - Pylon Sign - Alexander Graham Bell PS	2025-01-16	2026-01-20	95%
Altona Forest P.S.	2025 - Window/Glass Replacement - Altona Forest PS	2025-09-02	2026-08-31	50%
Anderson C.V.I.	2024 - Interior Modifications - Admin Space (Office Area) - Anderson CVI	2024-12-01	2026-03-31	95%
Anderson C.V.I.	2026 - Siporex Roof Replacement - Anderson CVI	2026-01-01	2026-08-31	25%
Anderson C.V.I.	2026 - Ventilation - Dust Collector - Anderson CVI	2026-06-29	2026-09-30	25%
Bayview Heights P.S.	2026 - Parking Lot Expansion & Kiss-n-Ride - Bayview Heights PS	2025-10-01	2026-08-31	0%
Bayview Heights P.S.	2026 - New Elevator & Classroom - Bayview Heights PS	2026-01-27	2026-09-02	50%
Beau Valley P.S.	2025 - Interior Renovations - Classrooms - Beau Valley PS	2025-04-01	2025-09-30	100%
Beau Valley P.S.	2021 - Domestic Water Supply - Beau Valley PS	2026-04-01	2026-08-31	25%
Bellwood P.S.	2026 - Washroom Renovation - Bellwood PS	2026-06-26	2026-08-28	25%
Bolton C. Falby P.S.	2026 - Classroom Upgrades - Bolton C Falby PS	2025-10-01	2026-08-31	25%
Bolton C. Falby P.S.	2026 - HVAC Upgrades - Bolton C Falby PS	2026-04-01	2026-08-31	0%
Bolton C. Falby P.S.	2026 - Exterior Lighting - Bolton C Falby PS	2026-06-01	2026-07-30	25%
Bolton C. Falby P.S.	2026 - Pylon Sign - Bolton C Falby PS	2026-06-02	2026-08-30	25%
Brock H.S.	2025 - Roofing - Brock HS	2025-07-01	2025-11-06	100%
Brock H.S.	2025 - Dust Collector - Brock HS	2025-07-01	2025-12-31	100%
Brock H.S.	2026 - HVAC Upgrade - Brock HS	2026-01-01	2026-08-31	25%
Brock H.S.	2026 - Washroom Renovation - Brock HS	2026-06-25	2027-01-29	25%
Brock H.S.	2026 - Accessible Ramp to Field - Brock HS	2026-06-29	2026-08-07	25%
Brooklin Village P.S.	2025 - Brooklin Village PS - Exterior Doors	2025-04-01	2025-10-31	100%
C.E. Broughton P.S.	2025 - Exterior Lighting - CE Broughton PS	2025-04-30	2025-12-31	100%
C.E. Broughton P.S.	2025 - Roof Replacement - CE Broughton PS	2026-06-29	2026-08-07	25%
Cadarackque P.S.	2026 - Exterior Lighting - Cadarackque PS	2026-06-01	2026-07-30	25%
Cadarackque P.S.	2026 - Asphalt Replacement - Cadarackque PS	2026-06-29	2026-08-28	25%
Clara Hughes P.S.	2026 - Pylon Sign - Clara Hughes PS	2026-06-02	2026-08-30	25%
Claremont P.S.	2025 - Asphalt - Claremont PS	2024-09-03	2026-01-08	95%

SCHOOL RENEWAL INVESTMENT REPORT: 2025-2026 (Current Year)

To provide a broader understanding of the planned, ongoing, and completed work that is taking place to renew and improve school facilities during the current 2025/26 school year.

Start	End	School Year
2024-09-01	2025-08-31	2024-2025
2025-09-01	2026-08-31	2025-2026

FACILITY NAME	PROJECT DESCRIPTION	CONSTRUCTION START DATE	COMPLETION DATE or ANTICIPATED COMPLETION DATE	PERCENT COMPLETE %
Col. J.E. Farewell P.S.	2025 - Exterior Siteworks - Pylon Sign - Colonel J.E. Farewell PS	2024-09-03	2026-01-20	95%
College Hill P.S.	2026 - Play Area Asphalt & Turf Replacement	2026-01-01	2026-08-31	25%
Cont. Ed. - Credit Program	2025 - Ceiling Abatement Remediation - EA Lovell	2025-07-01	2026-01-30	95%
Cont. Ed. - Credit Program	2026 - Ceiling Abatement Ph 2 - EA Lovell/Continuing Education	2026-01-01	2026-08-31	25%
Coronation P.S.	2024 - Library Renovation - Coronation PS	2025-07-02	2025-09-30	100%
Coronation P.S.	2026 - Pylon Sign - Coronation PS	2026-06-02	2026-08-30	25%
Donald A. Wilson S.S.	2026 - Fire Alarm Upgrades - Donald A Wilson SS	2026-01-01	2026-08-31	25%
Dr. Roberta Bondar P.S.	2024 - Exterior Lighting - Dr. Roberta Bondar PS	2024-09-21	2027-08-31	50%
Dr. S. J. Phillips P.S.	2025 - Accessibility Upgrades - Dr SJ Phillips PS	2026-02-17	2026-09-21	25%
Dr. S. J. Phillips P.S.	2026 - Exterior Lighting - Dr SJ Phillips PS	2026-06-01	2026-07-30	25%
Duffin'S Bay P.S.	2025 - Window/Glass Replacement - Duffin's Bay PS	2025-09-02	2026-08-31	50%
Dunbarton H.S.	2024 - Ventilation Upgrades - Wood Shops - Dunbarton HS	2025-07-02	2026-01-31	95%
Dunbarton H.S.	2025 - Ventilation - Dunbarton HS	2025-10-16	2027-08-31	50%
Dunbarton HS	2022 - Controls Upgrade - Dunbarton HS - South Campus	2025-03-01	2025-12-31	100%
Dunbarton HS - South Campus	2026 - Ventilation & Controls Upgrade Ph 2 - Dunbarton HS - South Campus	2026-04-01	2026-09-26	25%
Durham Alternative S.S.-Oshawa	2025 - Air Conditioning System - DASS-Simcoe	2025-03-01	2025-09-07	100%
Eastdale C.V.I.	2025 - Exterior Siteworks - Fire Protection - Eastdale CVI	2025-06-02	2026-02-04	95%
Eastdale C.V.I.	2025 - HVAC A/C Upgrade - Culinary Arts - Eastdale CVI	2026-03-13	2026-08-28	50%
Eastdale C.V.I.	2026 - Stair Lift Replacement - North Corridor - Eastdale CVI	2026-04-01	2026-08-14	50%
Elizabeth B. Phin P.S.	2026 - Exterior Doors - Elizabeth B Phin PS	2026-05-01	2026-12-31	50%
Fallingbrook P.S.	2023 - Lighting - Fallingbrook PS	2022-09-01	2025-10-31	100%
Fallingbrook P.S.	2026 - Exterior Doors - Fallingbrook PS	2026-05-01	2026-12-31	50%
Frenchman'S Bay P.S.	2026 - Pylon Sign - Frenchman's Bay PS	2026-06-02	2026-08-30	25%
G.L. Roberts C.V.I.	2024 - New Parking Lot - G.L. Roberts CVI	2023-08-01	2026-03-15	95%
G.L. Roberts C.V.I.	2026 - Exterior Lighting - GL Roberts CVI	2026-06-01	2026-07-30	25%
Glen Dhu P.S.	2026 - Main Lobby Refresh - Glen Dhu PS	2026-01-01	2026-08-31	25%
Glen Street P.S.	2021 - Roof Replacement - Glen Street PS	2025-07-01	2025-09-01	100%
Glen Street P.S.	2026 - Kindergarten Classroom Expansion - Glen Street PS	2026-01-01	2026-08-31	25%
Gordon B. Attersley P.S.	2025 - Exterior Site Works - Pylon Sign - Gordon B Attersley PS	2024-09-03	2026-01-20	95%
Harmony Heights P.S.	2025 - Roof Replacement - Harmony Heights PS	2025-07-01	2025-09-26	100%
Harmony Heights P.S.	2026 - Pylon Sign - Harmony Heights PS	2026-06-02	2026-08-30	25%
Henry Street H.S.	2024 - Exterior Cladding/Masonry - Henry Street HS	2023-09-01	2025-10-17	100%
Henry Street H.S.	2025 - Interior Modifications - Culinary Arts Classroom - Henry Street HS	2024-09-03	2026-08-31	50%
Highbush P.S.	2026 - Accessible Lift - Highbush PS	2026-01-01	2026-08-31	25%
Highbush P.S.	2026 - Electrical Service Upgrade - Highbush PS	2026-07-01	2026-08-14	50%
Hillsdale P.S.	2025 - Library/Office Cooling Stations - Hillsdale PS	2024-09-03	2026-01-30	95%

SCHOOL RENEWAL INVESTMENT REPORT: 2025-2026 (Current Year)

To provide a broader understanding of the planned, ongoing, and completed work that is taking place to renew and improve school facilities during the current 2025/26 school year.

Start	End	School Year
2024-09-01	2025-08-31	2024-2025
2025-09-01	2026-08-31	2025-2026

FACILITY NAME	PROJECT DESCRIPTION	CONSTRUCTION START DATE	COMPLETION DATE or ANTICIPATED COMPLETION DATE	PERCENT COMPLETE %
Hillsdale P.S.	2025 - Roof Replacement - Hillsdale PS	2026-06-26	2026-08-28	25%
J.Clarke Richardson Collegiate	2024 - Boiler Replacement - J.Clarke Richardson Collegiate	2024-12-30	2025-11-25	100%
J.Clarke Richardson Collegiate	2025 - HVAC - Air Conditioning System - J Clarke Richardson Col.	2025-10-13	2026-06-30	50%
J.Clarke Richardson Collegiate	2026 - Lift Replacement - J Clarke Richardson Col	2026-04-01	2026-08-14	50%
Jack Miner P.S.	2026 - Pylon Sign - Jack Miner PS	2026-06-02	2026-08-30	25%
Joseph Gould P.S.	2026 - Exterior Lighting - Joseph Gould PS	2026-06-01	2026-07-30	25%
Kedron P.S.	2026 - Pylon Sign - Kedron PS	2026-06-02	2026-08-30	25%
Lakeside P.S.	2026 - Exterior Doors - Lakeside PS	2026-05-01	2026-12-31	50%
Lakeside P.S.	2026 - Stage Ramp - Lakeside PS	2026-06-22	2026-08-31	25%
Lakewoods P.S.	2025 - Main Office Alterations - Lakewoods PS	2025-07-02	2026-01-30	95%
Lester B. Pearson P.S.	2025 - Main Office Alterations - Lester B Pearson PS	2025-07-02	2025-12-31	100%
Lincoln Alexander P.S.	2026 - Pylon Sign - Lincoln Alexander PS	2026-06-02	2026-08-30	25%
Lincoln Avenue P.S.	2022 - Window/Glass - Lincoln Avenue PS	2021-09-01	2026-08-31	50%
Lincoln Avenue P.S.	2026 - HVAC - Ventilation & DHW Replacement - Lincoln Avenue PS	2026-02-20	2026-09-25	50%
Lord Elgin P.S.	2024 - Domestic Water Supply - Lord Elgin PS	2024-12-30	2025-11-01	100%
Mary Street Community School	2025 - Interior Renovations - Mary Street Community School	2025-07-02	2026-03-31	95%
Mccaskill'S Mills P.S.	2025 - Exterior Site Works - Pylon Sign - McCaskill's Mills PS	2024-09-03	2026-01-20	95%
Meadowcrest P.S.	2026 - Siporex Roof Replacement - Meadowcrest PS	2026-01-01	2026-08-31	25%
Meadowcrest P.S.	2026 - Pylon Sign - Meadowcrest PS	2026-06-02	2026-08-30	25%
Meadowcrest P.S.	2026 - Asphalt Ph 2 - Meadowcrest PS	2026-06-26	2026-08-24	25%
Norman G. Powers P.S.	2026 - Exterior Door Replacement - Norman G Powers PS	2026-05-01	2026-12-31	50%
Nottingham P.S.	2026 - Pylon Sign - Nottingham PS	2026-06-02	2026-08-30	25%
O'Neill C.V.I.	2026 - Washroom Renovation - O'Neill CVI	2026-01-01	2026-08-31	25%
O'Neill C.V.I.	2026 - Exterior Lighting - O'Neill CVI	2026-06-01	2026-07-30	25%
O'Neill C.V.I.	2026 - Dust Collector - O'Neill CVI	2026-06-29	2026-09-30	25%
Ormiston P.S.	2026 - Office Air Conditioning - Ormiston PS	2026-01-01	2026-08-31	25%
Ormiston P.S.	2026 - Pylon Sign - Ormiston PS	2026-06-02	2026-08-30	25%
Pickering H.S.	2023 - Ventilation Upgrade - Pickering HS	2022-09-01	2025-11-28	100%
Pickering H.S.	2025 - Exterior Doors - Pickering HS	2025-04-01	2025-10-31	100%
Pickering H.S.	2026 - Boilers - Steam to Hot Water Conversion - Pickering HS	2026-01-01	2026-08-31	25%
Pierre Elliott Trudeau P.S.	2025 - Exterior Site Works - Pylon Sign - Pierre Elliott Trudeau PS	2024-09-03	2026-01-20	95%
Pierre Elliott Trudeau P.S.	2026 - Roof Rehabilitation - Pierre Elliott Trudeau PS	2026-06-29	2026-08-28	25%
Pine Ridge S.S.	2025 - Interior Renovation - Change Rooms - Pine Ridge SS	2025-12-01	2026-06-08	25%
Pine Ridge S.S.	2026 - Cooling Tower Repairs - Pine Ridge SS	2026-01-01	2026-08-31	25%
Port Perry H.S.	2023 - PA's and Clocks - Port Perry HS	2025-03-01	2026-08-31	50%
Port Perry H.S.	2024 - Change Room Renovations - Port Perry HS	2025-03-07	2025-11-30	100%

SCHOOL RENEWAL INVESTMENT REPORT: 2025-2026 (Current Year)

To provide a broader understanding of the planned, ongoing, and completed work that is taking place to renew and improve school facilities during the current 2025/26 school year.

Start	End	School Year
2024-09-01	2025-08-31	2024-2025
2025-09-01	2026-08-31	2025-2026

FACILITY NAME	PROJECT DESCRIPTION	CONSTRUCTION START DATE	COMPLETION DATE or ANTICIPATED COMPLETION DATE	PERCENT COMPLETE %
Port Perry H.S.	2026 - Exterior Lighting - Port Perry HS	2026-06-01	2026-07-30	25%
Queen Elizabeth P.S.	2025 - Exterior Site Works - Pylon Sign - Queen Elizabeth PS	2024-09-03	2026-01-20	95%
R.H. Cornish P.S.	2025 - Exterior Lighting - RH Cornish PS	2024-09-01	2026-12-31	50%
R.H. Cornish P.S.	2025 - Interior Renovations - RH Cornish PS	2025-03-07	2026-03-30	95%
R.S. McLaughlin C.V.I.	2026 - Field Drainage - RS McLaughlin CVI	2026-01-01	2026-08-31	25%
S.A. Cawker P.S.	2024 - Domestic Water Supply - SA Cawker PS	2025-07-01	2026-01-26	95%
S.A. Cawker P.S.	2026 - Exterior Lighting - SA Cawker PS	2026-06-01	2026-07-30	25%
Scott Central P.S.	2025 - Ventilation & A/C Upgrade - Scott Central PS	2025-03-01	2025-12-31	100%
Scott Central P.S.	2025 - Asphalt - Scott Central PS	2025-07-01	2025-09-10	100%
Sherwood P.S.	2025 - Exterior Siteworks - Pylon Sign - Sherwood PS	2024-09-03	2026-01-20	95%
Sinclair S.S.	2025 - New PLP Classroom - Sinclair SS	2025-06-02	2026-05-25	95%
Sir Samuel Steele P.S.	2025 - Exterior Site Works - Pylon Sign - Sir Samuel Steele PS	2024-09-03	2026-01-20	95%
Southwood Park P.S.	2025 - Roof Replacement - Southwood Park PS	2024-09-03	2025-11-18	100%
Southwood Park P.S.	2025 - Stair Replacement - Southwood Park PS	2025-07-01	2025-09-01	100%
Southwood Park P.S.	2026 - Masonry Rehabilitation - Southwood Park PS	2026-06-29	2026-08-21	25%
Stephen Saywell P.S.	2024 - Washrooms - Stephen G. Saywell PS	2025-06-02	2025-10-06	100%
Sunderland P.S.	2025 - Sitework - Drainage - Sunderland PS	2025-07-01	2025-12-31	100%
Sunderland P.S.	2025 - Stair Replacement - Sunderland PS	2025-07-01	2025-09-01	100%
Uxbridge P.S.	2025 - Domestic Water Supply - Uxbridge PS	2025-03-07	2025-11-30	100%
Uxbridge S.S.	2025 - Gym Ceiling Demo/Lighting Replacement - Uxbridge SS	2025-07-14	2025-10-31	100%
Uxbridge S.S.	2025 - Foundation Wall - Uxbridge SS	2026-04-01	2026-08-31	25%
Valley Farm P.S.	2026 - Asphalt - Valley Farm PS	2026-07-01	2026-08-24	25%
Valley View P.S.	2026 - Asphalt Replacement - Valley View PS	2026-06-26	2026-08-24	25%
Various	2021 - Security Systems - Unnamed Major Projects - Various	2020-09-01	2027-03-31	50%
Various	2025 - Controls - Siemens Desigo Software Licensing - Various Schools	2025-08-01	2026-12-31	50%
Various	2026 - Fire Alarm Monitoring - Various Schools	2026-01-01	2026-08-31	25%
Various	2026 - Ceramic Glass - Various Schools	2026-01-01	2026-08-31	50%
Vaughan Willard P.S.	2025 - Interior Renovation - Special Clrms - Vaughan Willard PS	2025-07-02	2025-09-12	100%
Vaughan Willard P.S.	2026 - HVAC & AHU Replacement - Vaughan Willard PS	2026-01-23	2026-09-30	25%
Village Union P.S.	2020 - Domestic Water Supply - Village Union PS	2025-03-01	2026-02-23	95%
Walter E. Harris P.S.	2026 - Construction of Bus Pads - Walter E Harris PS	2026-01-01	2026-08-31	25%
Walter E. Harris P.S.	2026 - Pylon Sign - Walter E Harris PS	2026-06-02	2026-08-30	25%
Waverly P.S.	2026 - New Elevator - Waverly PS	2026-01-01	2026-08-31	25%
West Lynde P.S.	2025 - Electrical - West Lynde PS	2024-09-03	2026-08-31	50%
West Lynde P.S.	2026 - Shingled Roof Replacement - West Lynde PS	2026-06-26	2026-08-28	25%
Westcreek P.S.	2025 - Boiler Replacement - Westcreek PS	2025-05-14	2025-09-26	100%

SCHOOL RENEWAL INVESTMENT REPORT: 2025-2026 (Current Year)

To provide a broader understanding of the planned, ongoing, and completed work that is taking place to renew and improve school facilities during the current 2025/26 school year.

Start	End	School Year
2024-09-01	2025-08-31	2024-2025
2025-09-01	2026-08-31	2025-2026

FACILITY NAME	PROJECT DESCRIPTION	CONSTRUCTION START DATE	COMPLETION DATE or ANTICIPATED COMPLETION DATE	PERCENT COMPLETE %
Westney Heights P.S.	2025 - Asphalt - Westney Heights PS	2025-07-01	2025-09-01	100%
William Dunbar P.S.	2025 - Interior Renovations - Special Clrms - William Dunbar PS	2025-03-07	2026-02-28	95%
William Dunbar P.S.	2026 - Accessible Lift - William Dunbar PS	2026-04-08	2026-08-25	50%
Williamsburg P.S.	2026 - Pylon Sign - Williamsburg PS	2026-06-02	2026-08-30	25%
Willows Walk P.S.	2026 - Bus Loop Angled Parking Stalls - Willows Walk PS	2026-06-26	2026-08-24	25%
Woodcrest P.S.	2025 - Window/Glass Replacement - Woodcrest PS	2025-09-02	2026-08-31	50%
Woodcrest P.S.	2026 - Classroom Upgrades - Woodcrest PS	2026-06-29	2026-08-28	25%

SCHOOL RENEWAL INVESTMENT REPORT: 2024-2025 (Previous Year)

To provide a broader understanding of the completed work that took place to renew and improve school facilities during the previous 2024-2025 school year.

Start	End	School Year
2024-09-01	2025-08-31	2024-2025
2025-09-01	2026-08-31	2025-2026

FACILITY NAME	PROJECT DESCRIPTION	CONSTRUCTION START DATE	COMPLETION DATE or ANTICIPATED COMPLETION DATE	PERCENT COMPLETE %
Adelaide McLaughlin P.S.	2024 - Exterior Siteworks - Adelaide McLaughlin PS	2024-09-01	2024-10-31	100%
Adelaide McLaughlin P.S.	2025 - Barrier Free Washroom Renovations - Adelaide McLaughlin PS	2025-07-01	2025-08-31	100%
Ajax H.S.	2022 - Window/Glass - Ajax HS	2021-09-01	2025-08-31	100%
Ajax H.S.	2023 - Ventilation Upgrade - Ajax HS	2024-07-01	2024-10-31	100%
Ajax H.S.	2025 - Window/Glass Replacement - Ajax HS	2025-08-01	2025-08-31	100%
Altona Forest P.S.	2022 - Window/Glass - Altona Forest PS	2021-09-01	2025-08-31	100%
Altona Forest P.S.	2024 - Boiler Replacement - Altona Forest PS	2024-05-15	2024-09-30	100%
Anderson C.V.I.	2022 - Window/Glass - Anderson CVI	2021-09-01	2024-10-31	100%
Anderson C.V.I.	2024 - Roofing - Anderson CVI	2024-05-01	2024-09-01	100%
Bayview Heights P.S.	2024 - Exterior Cladding/Masonry - Bayview Heights PS	2024-07-01	2024-09-01	100%
Beau Valley P.S.	2022 - HVAC Replacement - Beau Valley PS	2021-09-01	2024-09-01	100%
Beau Valley P.S.	2023 - Washroom Renovations - Beau Valley PS	2023-07-04	2024-09-03	100%
Beau Valley P.S.	2024 - Exterior Lighting - Beau Valley PS	2023-09-01	2024-12-01	100%
Beau Valley P.S.	2024 - Exterior Cladding & Doors - Beau Valley PS	2024-07-01	2024-09-01	100%
Biidaasige Mandamin P.S.	2024 - Roof Replacement - Biidaasige Mandamin PS	2024-07-02	2024-11-30	100%
Bobby Orr P.S.	2025 - Exterior Lighting - Bobby Orr PS	2025-03-21	2025-06-20	100%
Bolton C. Falby P.S.	2025 - Site Work - New Pathway & Retaining Wall - Bolton C Falby PS	2025-07-21	2025-08-08	100%
Brock H.S.	2024 - Window Replacement - Brock HS	2024-07-01	2024-11-01	100%
Brock H.S.	2024 - Interior Modification - PLP Classrooms - Brock HS	2024-08-01	2024-10-21	100%
C.E. Broughton P.S.	2024 - Exterior Doors - C.E. Broughton PS	2024-07-15	2024-10-18	100%
C.E. Broughton P.S.	2024 - Boilers - C.E. Broughton PS	2024-09-29	2024-09-25	100%
Cadarackque P.S.	2024 - Exterior Siteworks - Cadarackque PS	2024-09-01	2024-10-31	100%
Carruthers Creek P.S.	2024 - Exterior Siteworks - Carruthers Creek PS	2024-09-01	2024-10-31	100%
Cartwright Central P.S.	2024 - Ventilation (Air Conditioning) - Cartwright Central PS	2024-07-02	2024-09-15	100%
Col. J.E. Farewell P.S.	2023 - Air Conditioning System - Colonel J.E. Farewell PS	2022-09-01	2025-08-31	100%
Cont. Ed. - Credit Program	2021 - Domestic Water Supply - E.A. Lovell - DCE (Durham Continuing Education)	2023-07-03	2024-09-15	100%
Coronation P.S.	2024 - Electrical Service Upgrade - Coronation PS	2024-05-17	2025-01-31	100%
Dr C.F. Cannon P.S.	2024 - Boilers - Dr. C.F. Cannon PS	2024-05-15	2024-09-30	100%
Dr C.F. Cannon P.S.	2024 - Ventilation - Air Conditioning - Dr. C.F. Cannon PS	2024-07-02	2024-09-15	100%
Dr C.F. Cannon P.S.	2025 - Exterior Lighting - Dr CF Cannon PS	2025-05-30	2025-07-15	100%
Dr. R. Thornton P.S.	2024 - Ventilation - Air Conditioning - Dr. Robert Thornton PS	2024-07-02	2024-09-15	100%
Dr. R. Thornton P.S.	2025 - Electrical - Dr R Thornton PS	2024-09-03	2025-08-31	100%
Dr. Roberta Bondar P.S.	2024 - Exterior Siteworks - Dr. Roberta Bondar PS	2024-09-01	2024-10-31	100%
Duffin'S Bay P.S.	2022 - Window/Glass - Duffin's Bay PS	2021-09-01	2025-08-31	100%
Duffin'S Bay P.S.	2024 - Electrical Services Upgrade - Duffins Bay PS	2024-05-17	2025-01-31	100%
Dunbarton H.S.	2024 - Change Room Renovation - Dunbarton HS	2024-06-20	2025-05-30	100%

SCHOOL RENEWAL INVESTMENT REPORT: 2024-2025 (Previous Year)

To provide a broader understanding of the completed work that took place to renew and improve school facilities during the previous 2024-2025 school year.

Start	End	School Year
2024-09-01	2025-08-31	2024-2025
2025-09-01	2026-08-31	2025-2026

FACILITY NAME	PROJECT DESCRIPTION	CONSTRUCTION START DATE	COMPLETION DATE or ANTICIPATED COMPLETION DATE	PERCENT COMPLETE %
Dunbarton HS - South Campus	2024 - Classroom Upgrade - Dunbarton HS - South Campus	2024-05-06	2024-09-20	100%
Dunbarton HS - South Campus	2025 - Interior Renovations - Staffroom - Dunbarton South Campus	2024-12-16	2025-02-10	100%
Dunbarton HS - South Campus	2025 - Asphalt Replacement - Dunbarton HS South Campus	2025-07-02	2025-08-30	100%
Durham Alternative S.S.-Oshawa	2024 - Exterior Doors - DASS / Grove School (Simcoe St S.)	2024-07-15	2024-10-18	100%
E.A. Fairman P.S.	2024 - Exterior Siteworks - E.A. Fairman PS	2024-09-01	2025-06-01	100%
Eastdale C.V.I.	2021 - Controls - Eastdale CVI	2020-09-01	2025-08-31	100%
Eastdale C.V.I.	2023 - Exterior Site Works - Eastdale CVI	2024-06-26	2024-10-18	100%
Eastdale C.V.I.	2025 - Office Alterations - Eastdale CVI	2025-07-21	2025-08-29	100%
Elizabeth B. Phin P.S.	2024 - Controls Upgrade - Elizabeth B. Phin PS	2024-07-01	2024-10-01	100%
Elizabeth B. Phin P.S.	2024 - Exterior Siteworks - Elizabeth B. Phin PS	2024-09-01	2024-10-31	100%
Elizabeth B. Phin P.S.	2025 - Asphalt - Elizabeth B Phin PS	2025-07-01	2025-08-31	100%
Fallingbrook P.S.	2023 - Boiler Replacement - Fallingbrook PS	2022-09-01	2025-08-31	100%
Fallingbrook P.S.	2024 - Asphalt Replacement - Fallingbrook PS	2024-05-01	2024-09-01	100%
Frenchman'S Bay P.S.	2023 - Ventilation Upgrades - Frenchman's Bay PS	2024-03-09	2024-09-30	100%
Greenbank P.S.	2022 - HVAC Replacement - Greenbank PS	2021-09-01	2024-09-01	100%
Harmony Heights P.S.	2022 - Window/Glass - Harmony Heights PS	2021-09-01	2025-08-31	100%
Harmony Heights P.S.	2024 - Asphalt Replacement - Harmony Heights PS	2024-07-01	2024-09-01	100%
Henry Street H.S.	2024 - Masonry & Exterior Site Work - Henry Street HS	2024-06-24	2025-03-14	100%
Henry Street H.S.	2024 - Interior Modifications - Roof Hatch - Henry Street HS	2024-12-02	2025-08-29	100%
Hillsdale P.S.	2025 - Exterior Lighting - Hillsdale PS	2025-03-01	2025-08-01	100%
Joseph Gould P.S.	2024 - Roof Replacement - Joseph Gould PS	2024-07-02	2024-11-15	100%
Lakewoods P.S.	2024 - Controls Upgrade - Lakewoods PS	2023-09-01	2024-09-01	100%
Lester B. Pearson P.S.	2024 - Domestic Water Supply - Lester B Pearson PS	2025-02-01	2025-06-30	100%
Maple Ridge P.S.	2025 - Site Work - Retaining Wall/Asphalt Walkway - Maple Ridge PS	2025-07-02	2025-08-30	100%
Mccaskill'S Mills P.S.	2023 - Landscaping - McCaskill's Mills PS	2024-07-01	2024-09-01	100%
Meadowcrest P.S.	2024 - Roof Replacement - Meadowcrest PS	2024-07-01	2024-09-01	100%
Norman G. Powers P.S.	2025 - Exterior Lighting - Norman G Powers PS	2025-06-01	2025-07-20	100%
O'Neill C.V.I.	2021 - Domestic Water Supply - O'Neill CVI	2020-09-01	2025-08-31	100%
O'Neill C.V.I.	2024 - Mechanical Upgrade - Phase 2 - O'Neill CVI	2024-07-02	2024-11-29	100%
Ormiston P.S.	2024 - Ventilation - Air Conditioning - Ormiston PS	2024-07-02	2024-09-15	100%
Pickering H.S.	2024 - Pickering HS - Roof Deck Replacement - Pickering HS	2024-07-01	2024-09-01	100%
Port Perry H.S.	2025 - Interior Renovations - Cafeteria - Port Perry HS	2025-01-02	2025-01-31	100%
Port Perry H.S.	2025 - Window Replacement Phase 4- Port Perry HS	2025-06-02	2025-08-31	100%
Pringle Creek P.S.	2024 - Interior Modifications - Non Teaching Space - Pringle Creek PS	2024-07-02	2024-11-14	100%
Quaker Village P.S.	2024 - Exterior Siteworks - Quaker Village PS	2024-09-01	2024-10-31	100%
Quaker Village P.S.	2025 - Exterior Doors - Quaker Village PS	2025-04-01	2025-08-31	100%

SCHOOL RENEWAL INVESTMENT REPORT: 2024-2025 (Previous Year)

To provide a broader understanding of the completed work that took place to renew and improve school facilities during the previous 2024-2025 school year.

Start	End	School Year
2024-09-01	2025-08-31	2024-2025
2025-09-01	2026-08-31	2025-2026

FACILITY NAME	PROJECT DESCRIPTION	CONSTRUCTION START DATE	COMPLETION DATE or ANTICIPATED COMPLETION DATE	PERCENT COMPLETE %
Quaker Village P.S.	2025 - Siteworks - Walkway- Quaker Village PS	2025-07-01	2025-08-31	100%
R.S. McLaughlin C.V.I.	2023 - Dust Collection System & Overhead Door Replacement (Phase 2 of Interior Mods.) - R.S. McL	2024-04-15	2025-01-24	100%
R.S. McLaughlin C.V.I.	2021 - Domestic Water Supply - R.S. McLaughlin CVI	2024-07-02	2024-09-27	100%
Roland Michener P.S.	2025 - Electrical - Roland Michener PS	2024-09-03	2025-08-31	100%
Rosebank Road P.S.	2021 - Domestic Water Supply - Rosebank Road PS	2023-07-03	2024-09-15	100%
Rosebank Road P.S.	2025 - Asphalt - Ph 2 - Rosebank Road PS	2025-07-02	2025-08-30	100%
Sherwood P.S.	2025 - Asphalt - Sherwood PS	2025-01-27	2025-06-01	100%
Sinclair S.S.	2024 - Air Conditioning System - Sinclair SS	2025-01-06	2025-03-26	100%
Sinclair S.S.	2025 - Concrete Replacement - Sinclair SS	2025-07-02	2025-08-30	100%
Stephen Saywell P.S.	2024 - Lighting - Interior - Stephen G. Saywell PS	2024-09-21	2025-01-31	100%
Sunderland P.S.	2023 - Exterior Siteworks - Pylon Sign - Sunderland PS	2022-08-01	2024-10-31	100%
Sunset Heights P.S.	2024 - Exterior Siteworks - Sunset Heights PS	2024-09-01	2024-10-31	100%
Uxbridge P.S.	2024 - Exterior Cladding/Masonry - Uxbridge PS	2025-06-02	2025-08-31	100%
Valley View P.S.	2022 - Ventilation Upgrade - Valley View PS	2024-07-02	2025-08-18	100%
Valley View P.S.	2024 - Window Replacement - Valley View PS	2024-07-02	2025-01-15	100%
Vaughan Willard P.S.	2024 - Exterior Lighting - Vaughan Willard PS	2023-09-21	2025-01-31	100%
Waverly P.S.	2024 - Ventilation - Waverly PS	2024-05-01	2024-09-01	100%
Waverly P.S.	2024 - Exterior Siteworks - Waverly PS	2024-09-01	2024-10-31	100%
West Lynde P.S.	2024 - Exterior Lighting - West Lynde PS	2025-01-01	2025-08-29	100%
Whitby Shores P.S.	2022 - Window/Glass - Whitby Shores PS	2021-09-01	2025-08-31	100%
Whitby Shores P.S.	2025 - Window/Glass Replacement - Whitby Shores PS	2025-08-01	2025-08-31	100%
William Dunbar P.S.	2023 - Window Replacement - William Dunbar PS	2024-07-01	2024-09-01	100%
William Dunbar P.S.	2024 - Domestic Water Supply - William Dunbar PS	2025-02-01	2025-06-30	100%