ADMINISTRATIVE REPORT

REPORT TO:

Durham District School Board

DATE:

September 16, 2019

SUBJECT:

Quarterly Construction and

PAGE NO.

Page 1 of 7

ORIGIN:

Major Projects Progress Report

Lisa Millar, Director of Education

David Visser, Associate Director of Corporate Services and Treasurer of the Board

Christine Nancekivell, Chief Facilities Officer Lisa Bianca, Senior Manager of Facilities Services

Brenda Coward, Manager of Facilities Design/Construction

1. Purpose

To provide the Board of Trustees with a quarterly report of the current construction and major projects progress, as information.

2. Ignite Learning Strategic Priority/Operational Goals

- 2.1 Increase Student Achievement and Well-Being
 - Align resources to where they are most needed to support equitable outcomes for all students.
 - Use data and research to develop programs to support learning.
 - Provide safe, inclusive, and respectful learning environments which support positive academic, mental, and physical growth.
 - Provide a range of rich programming options which allow students to pursue multiple pathways.

3. Background

- 3.1 The Board has been in a fortunate capital position to have approved several capital oriented projects, as follows:
 - On November 21, 2016 the Durham District School Board received Ministry of Education approval to build a new elementary school, Unnamed North Oshawa P.S. (Greenhill Avenue/Clearbrook Drive) in Oshawa.
 - In February 2018, the Durham District School Board received Ministry of Education approval to build two new elementary schools, Unnamed North Ajax P.S. (Williamson Drive West/Bellinger Drive) in Ajax, and Unnamed North Whitby P.S. (Samandria Avenue/Lazio Street) in Whitby, and to build Beaverton/Thorah Central P.S. replacement school to consolidate Beaverton P.S. and Thorah Central P.S. on the Beaverton P.S. site, in Beaverton.

ADMINISTRATIVE REPORT

Quarterly Construction and Major Projects Progress Report

Page 2 of 7

3.2 The Ministry approval process must be carefully considered when undertaking any major capital projects. The stages of Ministry approval include; announcement of funding, approval of facility space template and appointing an architect, approval to proceed to tender based on cost consultant report, and post tender approval if the tender exceeds the approved funding amount. Each stage requires Ministry approval prior to proceeding to the next step.

While Ministry approvals are in process, reports are submitted to the Board of Trustees for decision making, such as sketch plan reports and tender reports to engage a contractor. Other approval points for capital projects include municipal, regional and conservation authority approvals.

Due to these multiple stages in the process, it is important to note that each approval process can take several weeks or months, and can be further delayed as a result of any changes and transitions in the Ontario government.

- 3.3 As described in Appendix A Facilities Design & Construction Project History, Since 2008, the Board has created 17,294 new pupil places, 805 classrooms, and 1,961,518 square feet valued over \$429 million. This number of classrooms is equivalent to approximately 31 new elementary schools.
- 3.4 The intention of this report is to provide a quarterly update in the months of September, January, March, and June. This report would be posted on the Board's website and would allow the greater community a "snap shot" of the activities. These reports will serve as an update in a non-technical manner.

4. Analysis

- 4.1 New Elementary School Construction Projects
 - A. Elsie MacGill P.S. (formerly unnamed North Oshawa P.S. Greenhill Ave/Clearbrook Dr)

Type of Project:	New Elementary School including child care centre		
Project Occupancy Date:	September 2019		
Architect:	MC Architects Inc.		
Contractor:	Everstrong Construction Ltd.		

Occupancy received August 2019. Deficiency clean-up is ongoing.

ADMINISTRATIVE REPORT

Quarterly Construction and Major Projects Progress Report

Page 3 of 7

B. Beaverton P.S./Thorah Central P.S. Rebuild

Type of Project:	Rebuild Elementary School including child care centre and Early ON hub				
Project Occupancy Date:	September 2021 (Rescheduled from September 2020)				
Architect:	Moffet & Duncan Architects Inc.				
Contractor:	To be determined				

Tender documents are complete. Authority approvals are nearing completion. Project is awaiting Ministry of Education's final approval to proceed to tender. Project completion date has been rescheduled from September 2020 to September 2021 due to time frame of final approvals.

C. Unnamed North Ajax P.S. (Williamson Drive West/Bellinger Drive)

Type of Project:	New French Immersion Elementary School, including Early ON hub					
Project Occupancy Date:	September 2021 (Rescheduled from September 2020)					
Architect:	Cellucci + Pace					
Contractor:	To be determined					

Tender documents are complete. Authority approvals are nearing completion. Project is awaiting Ministry of Education's final approval to proceed to tender. Project completion date has been rescheduled from September 2020 to September 2021 due to timeframe of final approvals.

D. Unnamed North Whitby P.S. (Samandria Avenue/Lazio Street)

Type of Project:	New Elementary School, including child care centre and Early ON hub September 2021 (Rescheduled from September 2020)		
Project Occupancy Date:			
Architect:	MC Architects Inc.		
Contractor:	To be determined		

Tender documents are complete. Authority approvals are nearing completion. Project is awaiting Ministry of Education final approval to proceed to tender. Project completion date has been rescheduled from September 2020 to September 2021 due to timeframe of final approvals.

ADMINISTRATIVE REPORT

Quarterly Construction and Major Projects Progress Report

Page 4 of 7

4.2 Major Projects

In mid June 2019, the Ontario Pipe Trades Council and the Mechanical Contractor's Association resolved their labour dispute and their membership, sheet metal workers and plumbers/pipefitters, were able to return to work. Project delays were minimal.

PROJECT	PROGRESS DETAILS Construction of 3 new child care rooms is complete; site work complete. Occupancy received August 2019. Construction of 4 new child care rooms is complete; site work complete. Occupancy received August 2019.		
Altona Forest P.S. Child Care Project			
Romeo Dallaire P.S. Child Care Project			
G. L. Roberts CVI	Construction of youth hub complete. Auditorium renovations progressing well.		
Scott Central P.S.	Child care on hold, pending Ministry approvator to proceed. Septic replacement seeking approval from the Ministry of Environment. Library renovation complete.		
Village Union P.S.	Replacement elevator construction drawing and tender underway.		
 Roofing Projects R.S. McLaughlin CVI – Partial Roland Michener P.S., Duffins Bay P.S., Claremont P.S., Valley View P.S. – Partial Bolton C Falby P.S. – Partial & Windows 	Roofing projects have been completed. Minor deficiencies and sheet metal work underway.		
 Masonry/Wall Cladding Restoration Dr. S. J. Phillips P.S., Coronation P.S., Waverly P.S., Ajax H.S., Brock H.S., Anderson CVI, Cartwright Central P.S., Sunderland P.S., Vincent Massey P.S. 	All 2019 Cladding projects complete and deficiencies work ongoing. 2019/2020 projects to continue through fall.		
Library/Learning Commons Upgrades ■ E.A. Fairman P.S., Sir John A. MacDonald P.S.	Projects nearing completion. Occupancy scheduled for fall 2019.		

ADMINISTRATIVE REPORT

Quarterly Construction and Major Projects Progress Report

Page 5 of 7

 Child Care Projects McCaskills Mills P.S., Roland Michener P.S., Bobby Orr P.S., Seneca Trail P.S., Roberta Bondar P.S. Bayview Heights P.S., Winchester P.S., Glengrove P.S., Lakeside P.S., Vaughan Willard P.S. 	 Project on hold pending Ministry Approval to Proceed to Tender. Project design completed. Submissions for Ministry approvals in process.
 Asphalt Replacement and Expansion Projects EA Lovell, Westney Heights P.S., Applecroft P.S. Dr. Robert Thornton P.S., Bellwood P.S. 	Projects completed. Final deficiencies ongoing.
Boiler Replacement Projects Goodwood P.S., William Dunbar P.S. Roland Michener P.S., Highbush P.S.	 Projects nearing completion. Design and tender preparation underway. Construction start date pending.

4.3 Air Conditioning Projects

	PROVISION OF COOLING CEN Installation 2018/2019	TRES	
	¥		
Ajax H.S.	Duffin's Bay P.S.	Roland Michener P.S.	
Applecroft P.S.	Earl A. Fairman P.S. Fairport Beach P.S.	S. A. Cawker P.S.	
Coronation P.S.		Stephen G. Saywell P.S.	
Dr. Robert Thornton P.S.	Highbush P.S.	Uxbridge P.S.	
Dr. S. J. Phillips P.S.	R. H. Cornish P.S.	Lester B. Pearson P.S.	
	PROVISION OF COOLING CEN Design & Development Stag		
Bellwood P.S.	Lincoln Avenue P.S.	Valley Farm P.S.	
Cadarackque P.S.	Prince Albert P.S.	Valley View P.S.	
Harmony Heights P.S.	Roland Michener P.S.	William Dunbar P.S.	
Greenbank P.S.	Rosebank Road P.S.		

ADMINISTRATIVE REPORT

Quarterly Construction and Major Projects Progress Report

Page 6 of 7

	Installation 2019/2020	
Bayview Heights P.S.	John Dryden P.S.	McCaskills Mills P.S.
DASS/Grove School	Joseph Gould P.S.	
Eagle Ridge P.S.	Maple Ridge P.S.	
	CHILLER UPGRADE Installation 2018/2019	
C.E. Broughton P.S.	Lincoln Alexander P.S.	Winchester P.S.

The cost of the above projects plan is estimated to be \$17.6M. The costs are estimates and are subject to market conditions.

5. Financial Implications

Use of a total of \$45,577,276 Ministry of Education current approved Capital Priority Funds and \$69,355,754 for Major Projects.

6. Evidence of Impact

Creation of a total of 1,893 new pupil places and a total of 170 new child care places, resulting in the removal of a total of 40 portables.

7. Communication Plan

Quarterly Construction and Major Projects Progress Report to Board in the months of September, January, March and June.

 Report is posted on the D.D.S.B.'s website under <u>About DDSB, School Properties</u>, <u>Construction and Property Updates</u>.

8. Conclusion

This Board of Trustees receive this report as information.

9. Appendices

Appendix A: Facilities Design & Construction – Project History Since 2008

ADMINISTRATIVE REPORT

Quarterly Construction and Major Projects Progress Report

Page 7 of 7

Report reviewed and submitted by:

Lisa Millar, Director of Education

David Visser, Associate Director of Corporate Services and Treasurer of the Board

V:\FacilitiesServices\Admin\Reports_2019\Canstruction\8DPUBLIC Quarterly Construction Reports\BDPUB - September, 2019\BDPUBLICQuarterlyConstructionProgressReport September 16, 2019 doc

SCHOOL	Papil Papil	#ot Classrooms	Square ft.	OVERALL PROJECT BUDGET (APPROJUMASE)	MUNICIPALITY	OCCUPANCY
SECONDARY SCHOOLS		0,000,000,00				
Maxwell Heights S.S.	1,227	57	173,200	\$31,000,000	Oshawa	2009
Brooklin HS	1,227	57	173,210	\$33,000,000	Brooklin	2015
NEW ELEMENTARY SCHOOLS Romeo Dallaire P.S.	558	27	61,217	\$11,500,000	Ajax	2009
Vimy Ridge P.S.	535	26	58,816	\$11,000,000	Ajax	2009
Blair Ridge P.S.	535	26	57,659	\$10,200,000	Brooklin	2009
Robert Munsch P.S.	512	25	57,320	\$10,000,000	Brooklin	2009
Whitby Shores Shores P.S.	525	26	64,706	\$11,600,000	Whitby	2010
Julie Payette P.S.	633	30	66,000	\$12,100,000	Whitby	2011
da Vinci P.S.	542	25	59,500	\$10,700,000	Ajax	2012
Seneca Trail P.S.	542	25	59,633	\$11,700,000	Oshawa	2013
Chris Hadfield P.S.	542	25	59,233	\$11,700,000	Brooklin	2013
David Bouchard P.S.	602	28	66,706	\$13,200,000	Oshawa	2013
Clara Hughes P.S.	490	23	60,316	\$12,700,000	Oshawa	2014
Michaelle Jean P.S.	553	26	56,887	\$11,100,000	Ajax	2015
Unnamed Stonecrest P.S.	553	26	57,856	\$10,800,000	Oshawa	2016
Forest View P.S.	444	21	49,160	\$10,330,473	Oshawa	2016
Viola Desmond P.S.	663	30	77,780	\$15,049,000 *	Ajax	2018
Northern Dancer P.S.	513	24	62,380	\$12,242,500 *	Oshawa	2018
Unnamed North Oshawa P.S. (Greenhill Avenue/Clearbrook Drive)	519	23	63,830	\$12,734,329	Oshawa	2019
Unnamed North Ajax F.I. P.S. (Williamson Drive West/Bellinger Drive)	558	25	56,970	\$12,007,339	Ajax	2020
Unnamed North Whitby P.S. (Samandria Avenue/Lazio Street)	490	23	60,100	\$12,762,081	Whitby	2020
Beaverton P.S./Thorah Central P.S. Rebuild	326	16	45,300	\$9,581,386 *	Brock	2020
ADDITIONS - SECONDARY Pickering HS - Addition	546	26	103,000	\$21,400,000	Pickering	2008
Port Perry H.S.	126	6	8,557	\$4,500,000	Port Perry	2013
Uxbridge H.S.	126	. 6	21,959	\$6,300,000	Uxbridge	2013
R.S. McLaughlin CVI	60	+ 4	15,672	\$3,702,440	Oshawa	2018
Eastdale CVI	165	-: g	19,000	\$5,021,976	Oshawa	2018
ADDITIONS - ELEMENTARY Vaughan Willard P.S.	184	. 8	12,658	\$3,200,000	Pickering	2008
Fallingbrook P.S.	92	4	5,856	\$1,700,000	Whitby	2008
Harmony Heights P.S.	92	4	5,567	\$2,000,000	Oshawa	2008
Bellwood P.S.	92	÷ 4	7,086	\$1,800,000 .	Whitby	2009
Altona Forest P.S.	92	4	6,063	\$1,500,000	Pickering	2009
Westcreek P.S.	92	4	5,856	\$16,000,000	Pickering	2009
Stephen Saywell P.S.	92	4	6,417	\$1,700,000	Oshawa	2009
Cartwright Central P.S.	138	6	9,870	\$3,800,000	Scugug	2009
McCaskill's Mills P.S.	138	6	10,215	\$2,400,000	Cannington	2009
Winchester P.S.	184	8	13,483	\$3,000,000	Brooklin	2009
Joseph Gould P.S.	184	: 8	13,714	\$3,600,000	Uxbridge	2009
Lord Elgin P.S.	92	. 4	6,350	\$2,000,000	Ajax	2009
John Dryden P.S.	138	6	10,658	\$2,700,000	Whitby	2009
Lester B. Pearson P.S.	92	4	8,000	\$2,400,000	Ajax	2009
S.A. Cawker P.S.	138	6	9,386	\$2,500,000	Port Perry	2009
Walter E. Harris P.S.	138	6	7,875	\$2,800,000	Oshawa	2010
Carruther's Creek P.S.	138	6	9,868	\$2,800,000	Ajax	2010
Pringle Creek P.S.	230	10	12,000	\$3,400,000	Whitby	2011
Captain Michael Vandenbos P.S.	92	4	6,000	\$1,900,000	Whitby	2011
West Lynde P.S.	104	4	8,660	\$3,100,000	Whitby	2011
Goodwood P.S.	52	2	4,036	\$1,400,000	Goodwood	2012
Southwood Park P.S.	104	4	7.287	\$3,000,000	Ajax	2012
Frenchman's Bay P.S.	46	2	10,320	\$5,600,000	Pickering	2013
Brooklin Village P.S.	184	8	15.126	\$3,800,000	Brooklin	2014
Gandatsetiagon P.S.	104	4	6,380	\$2,600,000	Pickering	2014
Vincent Massey P.S.	150	6	14.820	\$5,000,000	Oshawa	2015
Claremont P.S.	. 0	4	12,000	\$5,551,447	Claremont	2017/2018
TOTA	AL: 17.294	805	1.961.518	\$429.182.971		

*includes funding for childcare